

Project Descriptions		Budget	Ad	justed Budget	Actual Expenditures & Encumbrances		Remaining Balance
Evans Road High School	\$	60,022,200.00	\$	60,022,200.00	\$ 57,239,383.56	\$	2,782,816.44
Copperfield Elementary	\$	22,977,800.00	\$	22,977,800.00	\$ 22,698,136.27	\$	279,663.73
	\$	83,000,000.00	\$	83,000,000.00	\$ 79,937,519.83	\$	3,062,480.17
			I	nterest Earned to Date	Allocated Interest	Ur	nallocated Interest
Interest Earned to	o Date		\$	29,284.53	\$ -	\$	29,284.53

Evans Road High School	Budget	Ad	ljusted Budget	Actual Expenditures & Encumbrances	Remaining Balance
Construction Costs (Includes Contractor, soil testing, testing & balancing, permitting, & state fees)	\$ 49,934,183.00	\$	49,864,216.00	\$ 49,791,049.96	\$ 73,166.04
Design related fees, includes architect, engineers, consultants, feasibility studies, printing	\$ 4,579,900.00	\$	4,719,867.00	\$ 4,719,867.00	\$ -
Site development, includes land purchase cost, impact fees, water, sewer, electrical hookup	\$ 1,655,815.00	\$	1,585,815.00	\$ 2,724,319.60	\$ (1,138,504.60)
FF&E (furniture, fixtures and equipment)	\$ 2,352,302.00	\$	2,352,302.00	\$ 4,147.00	\$ 2,348,155.00
Technology	\$ 1,500,000.00	\$	1,500,000.00		\$ 1,500,000.00
TOTAL	\$ 60,022,200.00	\$	60,022,200.00	\$ 57,239,383.56	\$ 2,782,816.44

Copperfield Elementary	Budget	Ad	justed Budget	Actual Expenditures & Encumbrances	Remaining Balance
Construction Costs (Includes Contractor, soil testing, testing & balancing, permitting, & state fees)	\$ 20,240,000.00	\$	20,240,000.00	\$ 20,147,534.79	\$ 92,465.21
Design related fees, includes architect, engineers, consultants, feasibility studies, printing	\$ 1,057,800.00	\$	1,057,800.00	\$ 1,057,800.00	\$ -
Site development, includes land purchase cost, impact fees, water, sewer, electrical hookup	\$ 25,000.00	\$	25,000.00	\$ -	\$ 25,000.00
FF&E (furniture, fixtures and equipment)	\$ 955,000.00	\$	997,000.00	\$ 995,462.09	\$ 1,537.91
Technology	\$ 700,000.00	\$	658,000.00	\$ 497,339.39	\$ 160,660.61
TOTAL	\$ 22,977,800.00	\$	22,977,800.00	\$ 22,698,136.27	\$ 279,663.73

Created 10/1/14