

## 2013 BOND FUNDS AS OF APRIL 30, 2014

| Project Descriptions    |         | Budget          | Actual<br>Expenditures &<br>Encumbrances |               | Remaining<br>Balance |              |
|-------------------------|---------|-----------------|--|---------------|----------------------|--------------|
| Evans Road High School  | \$      | 60,022,200.00   | \$                                       | 54,352,960.41 | \$                   | 5,669,239.59 |
| Copperfield Elementary  | \$      | 22,977,800.00   | \$                                       | 21,762,521.85 | \$                   | 1,215,278.15 |
|                         | \$      | 83,000,000.00   | \$                                       | 76,115,482.26 | \$                   | 6,884,517.74 |
|                         | ]       | Interest Earned |  |               |                      |              |
|                         | to Date |                 | Allocated Interest                       |               | Unallocated Interest |              |
| Interest Earned to Date | \$      | 19,328.22       | \$                                       | -             | \$                   | 19,328.22    |

| Evans Road High School   |      | Budget        |    | Actual<br>Expenditures &<br>Encumbrances |    | Remaining<br>Balance |  |
|--|------|---------------|----|--|----|----------------------|--|
| Construction Costs (Includes Contractor, soil testing, testing & balancing, permitting & state fees) | \$   | 49,934,183.00 | \$ | 49,531,857.81                            | \$ | 402,325.19           |  |
| Design related fees, includes architect, engineers, consultants, feasibility studies, printing       | \$   | 4,579,900.00  | \$ | 4,474,898.00                             | \$ | 105,002.00           |  |
| Site development, includes land purchase cost, impact  |      |               |    |  |    |                      |  |
| fees, water, sewer, electrical hookup  | \$   | 1,655,815.00  | \$ | 342,057.60                               | \$ | 1,313,757.40         |  |
| FF&E (furniture, fixtures and equipment)   | \$   | 2,352,302.00  | \$ | 4,147.00                                 | \$ | 2,348,155.00         |  |
| Technology   | \$   | 1,500,000.00  |    |  | \$ | 1,500,000.00         |  |
| Site Drainage  |      |               |    |  | \$ | -                    |  |
| Contingency  |      |               |    |  | \$ | -                    |  |
| TOTA   | L \$ | 60,022,200.00 | \$ | 54,352,960,41                            | \$ | 5,669,239.59         |  |

| Copperfield Elementary   |      | Budget        |    | Actual Expenditures & Encumbrances |    | Remaining<br>Balance |  |
|--|------|---------------|----|------------------------------------|----|----------------------|--|
| Construction Costs (Includes Contractor, soil testing, testing & balancing, permitting & state fees) | \$   | 20,240,000.00 | \$ | 20,113,438.75                      | \$ | 126,561.25           |  |
| Design related fees, includes architect, engineers, consultants, feasibility studies, printing       | \$   | 1,057,800.00  | \$ | 1,057,800.00                       | \$ | -                    |  |
| Site development, includes land purchase cost, impact fees, water, sewer, electrical hookup          | \$   | 25,000.00     |    |                                    | \$ | 25,000.00            |  |
| FF&E (furniture, fixtures and equipment)   | \$   | 955,000.00    | \$ | 218,267.62                         | \$ | 736,732.38           |  |
| Technology   | \$   | 700,000.00    | \$ | 373,015.48                         | \$ | 326,984.52           |  |
| Contingency  |      |               |    |                                    | \$ | -                    |  |
| ТОТА   | T. ¢ | 22 977 800 00 | \$ | 21 762 521 85                      | \$ | 1 215 278 15         |  |

Created 4/14/14