



Project Descriptions		Budget		justed Budget	Actual Expenditures & Encumbrances		Remaining Balance	
Evans Road High School	\$	60,022,200.00	\$	60,022,200.00	\$	57,239,883.41	\$	2,782,316.59
Copperfield Elementary	\$	22,977,800.00	\$	22,977,800.00	\$	22,701,681.68	\$	276,118.32
	\$	83,000,000.00	\$	83,000,000.00	\$	79,941,565.09	\$	3,058,434.91
			I	nterest Earned to Date		Allocated Interest	Uı	nallocated Interest
Interest Earned to	o Date		\$	30,882.80	\$	-	\$	30,882.80

Evans Road High School		Budget	t Adjusted Budget		Actual Expenditures & Encumbrances		Remaining Balance	
Construction Costs (Includes Contractor, soil testing, testing & balancing, permitting, & state fees)	\$	49,934,183.00	\$	49,864,216.00	\$	49,791,549.81	\$	72,666.19
Design related fees, includes architect, engineers, consultants, feasibility studies, printing	\$	4,579,900.00	\$	4,719,867.00	\$	4,719,867.00	\$	-
Site development, includes land purchase cost, impact fees, water, sewer, electrical hookup	\$	1,655,815.00	\$	1,585,815.00	\$	2,724,319.60	\$	(1,138,504.60)
FF&E (furniture, fixtures and equipment)	\$	2,352,302.00	\$	2,352,302.00	\$	4,147.00	\$	2,348,155.00
Technology	\$	1,500,000.00	\$	1,500,000.00			\$	1,500,000.00
TOTAL	\$	60,022,200.00	\$	60,022,200.00	\$	57,239,883.41	\$	2,782,316.59

Copperfield Elementary	Budget	Ad	justed Budget	Actual expenditures & Encumbrances	Remaining Balance
Construction Costs (Includes Contractor, soil testing, testing & balancing, permitting, & state fees)	\$ 20,240,000.00	\$	20,240,000.00	\$ 20,147,534.79	\$ 92,465.21
Design related fees, includes architect, engineers, consultants, feasibility studies, printing	\$ 1,057,800.00	\$	1,057,800.00	\$ 1,057,800.00	\$ -
Site development, includes land purchase cost, impact fees, water, sewer, electrical hookup	\$ 25,000.00	\$	25,000.00	\$ -	\$ 25,000.00
FF&E (furniture, fixtures and equipment)	\$ 955,000.00	\$	997,000.00	\$ 999,007.50	\$ (2,007.50)
Technology	\$ 700,000.00	\$	658,000.00	\$ 497,339.39	\$ 160,660.61
TOTAL	\$ 22,977,800.00	\$	22,977,800.00	\$ 22,701,681.68	\$ 276,118.32

Created 1/27/15 1